

# Retrocommissioning Investigation Report

14 November 2014

**Prepared for:**  
Thompson Rivers University  
House of Learning  
Kamloops  
COP10-403



---

**Prepared by:**  
SES Consulting  
#401-55 Water Street  
Vancouver, BC  
604-568-1800

# TABLE OF CONTENTS

<b>INTRODUCTION .....</b>	<b>3</b>
<b>1.0 PROJECT OVERVIEW .....</b>	<b>4</b>
<b>2.0 BRIEF DESCRIPTION OF EXISTING SYSTEM .....</b>	<b>5</b>
<b>3.0 MEASURES SELECTED FOR IMPLEMENTATION (UNDER C.OP. PROGRAM) .....</b>	<b>6</b>
3.1 MEASURE 1: BOILER OAT LOCKOUT AND WEATHER PREDICTOR .....	6
3.2 MEASURE 2: SCHEDULING AND OPTIMAL START .....	7
3.3 MEASURE 3: DEMAND CONTROLLED VENTILATION RECOMMISSIONING .....	8
3.4 MEASURE 4: SAT RESET .....	8
3.5 MEASURE 5: ATRIUM OCCUPANCY COUNTER .....	9
3.6 MEASURE 6: AHU 2 SAP RESET .....	10
3.7 MEASURE 7: BOILER HWST .....	11
3.8 MEASURE 8: HEAT PUMP SWT RESET .....	11
3.9 MEASURE 9: DHW TANK TEMPERATURE RESET .....	12
3.10 MEASURE 10: AHU 1 HEAT RECOVERY RECOMMISSIONING .....	12
3.11 MEASURE 11: REDUCE FORCE FLOW SETPOINTS .....	13
3.12 MEASURE 12: TEMPERATURE SETPOINT REVIEW .....	14
3.13 MEASURE 13: ATRIUM RELIEF FAN RECOMMISSIONING .....	14
3.14 MEASURE 14: LOAD SHEDDING .....	16
3.15 MEASURE 17: INTEGRATE LIGHTING CONTROL TO DDC .....	17
<b>4.0 MEASURES SELECTED FOR IMPLEMENTATION (UNDER OTHER POWER SMART PROGRAMS) .....</b>	<b>17</b>
4.1 MEASURE 15: T8 RELAMPING .....	17
4.2 MEASURE 16: LED RETROFIT .....	17
<b>5.0 MEASURES TO BE CONSIDERED FOR FUTURE IMPLEMENTATION .....</b>	<b>18</b>
5.1 MEASURE 18: REPLACE WIRELESS THERMOSTATS .....	18
<b>6.0 NEXT STEPS – IMPLEMENTATION PHASE AND HAND-OFF PHASE .....</b>	<b>19</b>
6.1 IMPLEMENTATION PHASE .....	19
6.2 HAND-OFF PHASE .....	19
<b>APPENDIX A: INVESTIGATION SUMMARY TABLE .....</b>	<b>20</b>

## Introduction

SES Consulting is pleased to present the results of the Investigation Phase that was conducted as part of BC Hydro's Continuous Optimization for Commercial Buildings Program for TRU House of Learning. The objective of an Investigation is to identify deficiencies and improvements in the operation of a facility's mechanical equipment, lighting, and related controls, and determine opportunities for corrective action that reduce energy consumption and preserve the indoor environmental quality.

The measures selected for implementation are presented in the *Investigation Summary Table* (see Appendix A). To ensure each measure is implemented according to the C.Op Provider's specifications, the *Retrocommissioning Investigation Report* details the recommendations for implementation and the recommended verification method to show that each measure is implemented correctly. This information can be used by the owner to specify the corrective actions and what needs to be presented to show that the correction or improvement has been successfully implemented by those responsible (e.g. controls contractor) for the implementation.

While the investigation focuses on low-cost improvements with short paybacks, major capital improvement opportunities may also be identified. Major retrofit measures are beyond the scope of the Program but other BC Hydro programs provide a variety of incentives to complete the retrofits. Two retrofits were identified as a part of this investigation that could potentially qualify for other BC Hydro programs. Retrofits include a T8 relamping and LED lighting retrofit.

## 1.0 Project Overview

Contact List	
C.Op Provider	Christopher Naismith
C.Op Firm	SES Consulting Inc.
	email <a href="mailto:christopher@sesconsulting.com">christopher@sesconsulting.com</a>
	phone (604)568-1800 ext 115
Building Owner Representative	James Gudjonson
	email <a href="mailto:jgudjonson@tru.ca">jgudjonson@tru.ca</a>
	phone (250) 852-7253
Building Engineer	Tom O'Byrne
	email <a href="mailto:tobyrne@tru.ca">tobyrne@tru.ca</a>
	phone (250) 371-5866
BC Hydro Program Representative	Tommy Yim
	email <a href="mailto:tommy.yim@bchydro.com">tommy.yim@bchydro.com</a>
	phone (604) 453-9284

Building Energy Usage Summary	
Building Size (gross sq. meters)	7,021
Building Size (conditioned sq. meters)	7,021
Annual Electric Consumption (kWh/yr)	850,941
Annual Electric Cost (with applicable taxes)	\$59,748
Bulk cost per kWh (with demand charges)	\$0.070
Utility Rate Tariff	1600
Fuel Type	Natural Gas
Annual Fuel Consumption (GJ)	863
Annual Fuel Cost (with applicable taxes)	\$12,545
Fuel Cost per gigajoule	\$12.87
Total Energy Cost (with applicable taxes)	\$72,293
Electric Energy Use Intensity (EUI) (kWh/sq. meters)	121
Building Energy Use Intensity (EUI) (ekWh/sq. meters)	155

RCx Costs & Savings	
Implementation Cap	\$22,800
Implementation Cost	\$52,650
Annual Electric Usage Savings (kWh)	114,400
Annual Electric Usage Savings - Avg. of Year 1&2 (\$)	\$10,770
Savings as % of Total Electric Usage	13.4%
Annual Electric Demand Savings (\$)	\$1,340
Annual Fuel Savings (GJ)	250
Annual Fuel Savings (\$)	\$3,217
Savings as % of Total Fuel Usage	29.0%
Total Energy Cost Savings - Avg. of Year 1&2 (\$)	\$15,328
<b>RCx Project Simple Payback</b>	<b>3.8</b>
Savings as % of Total Energy Cost	21.2%

## 2.0 Brief Description of Existing System

This section contains a brief description of the existing HVAC and Controls system. The information is intended to provide a general overview only.

### Facility Description

This 6,215 m<sup>2</sup>, four level building was constructed in 2009. It houses a library, a tiered pit house / lecture hall (The Gathering Place), a library café, a writing center, instructional and study spaces, training labs, classrooms, the First Nation Business Faculty and office areas.

### Heating System

The heating system consists of three water to water heat pumps, and two condensing boilers serving two AHUs, fan coils, wall fins, perimeter radiation and radiant slabs.

### Chilled Water System

Chilled water is provided by the three water to water heat pumps and is circulated through fan coil units, air handling units and the perimeter slab radiation during the cooling season.

### Ventilation System

Ventilation for the building is provided by two air handling units and several exhaust fans with pumped glycol heat recovery. The AHUs will re-circulate some portion of the total air volume when carbon dioxide levels permit

### Domestic Hot Water System

Domestic hot water is generated using the boiler loop during the winter. In the summer, when the boiler is turned off, the DHW is heated using electric heaters.

### Control System

A Johnson Controls Metasys DDC system is provided and can be accessed via the Internet.

### 3.0 Measures Selected for Implementation (Under C.Op. Program)

This section provides an overview of each measure, recommendations for implementation, and the most suitable method for providing evidence of implementation. For each measure, costs, payback calculations and incentive amounts can be referenced in the *Investigation Summary Table* (see **Appendix A**).

#### 3.1 Measure 1: Boiler OAT lockout and weather predictor

##### Overview

Currently heating cooling switchover is set to OAT of 12°C for the winter. The operator manually changes this based on the time of year. AHUs return air units with heat recovery. DHW is supplied by a supplemental electric heater when the boilers are disabled.




Figure: Switchover temp is 12°C in the cooling season and is reset manually by the operator

##### Recommendations for Implementation

Implement a seasonal reset for switchover temperature to eliminate manual reset. Apply weather predictor to lock out heating in mornings when the afternoon will be hot.


### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.


### 3.2 Measure 2: Scheduling and Optimal Start

#### Overview

The current schedule for AHU 2 and fan coil units (FCUs) are frequently scheduled beyond typical occupied hours. Fan coil unit fans operate continuously when scheduled.



**Figure: Fan coil unit schedule**



**Figure: AHU2 schedule**

### Recommendations for Implementation

Reduce scheduled hours to match periods of dense occupancy. Implement optimal start routine using FCUs and radiation as the first stage of heating. This routine will ensure spaces are at an acceptable temperature at the start of the occupied period.

Maintain night time setbacks during the unoccupied period.

### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots from the DDC system.

### 3.3 Measure 3: Demand Controlled Ventilation Recommissioning

#### Overview

CO<sub>2</sub> setpoints are currently 500 ppm, which is very low. CO<sub>2</sub> sensors are located in the majority of spaces, though there is no duct sensor to measure average space values. This may result in stiffness complaints in unrepresented rooms and low overall setpoints. Many sensors are reading erroneous values, below atmospheric CO<sub>2</sub> levels.




Figure: AHU2 CO<sub>2</sub> settings

#### Recommendations for Implementation

Install a duct CO<sub>2</sub> sensor in the return air duct of AHU 2. Raise individual space CO<sub>2</sub> setpoint to 1,000 ppm. Set return air CO<sub>2</sub> setpoint to 800ppm.

#### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.4 Measure 4: SAT Reset

#### Overview

During the cooling season the average room temperature was observed to be 17°C. Under these conditions, the AHU 2 supply air temperature setpoint was 40°C, though heating was locked out. AHU 1 maintains a static SAT setpoint.




Figure: AHU2 SAT

## Recommendations for Implementation

Reset SAT based on average space temperature and room temperature setpoint. This will reduce the potential for heating and cooling conflicts between the AHUs and FCUs. Set separate heating and cooling room temperature setpoints for all spaces.

## Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.5 Measure 5: Atrium Occupancy Counter

#### Overview

The large atrium space has intermittent occupancy and is served by AHU 1, which is enabled 15 hours a day on average. No optimal start program in place. AHU 1 maintains a static SAT setpoint.




Figure: Large atrium served by AHU1




Figure: AHU 1 schedule

### Recommendations for Implementation

Install an occupancy sensor and program a counter algorithm to set back temperature and airflow setpoints unless the space is densely unoccupied. Reduce the schedule and implement an optimal start routine to bring temperature to daytime setback temperature at the start of the occupied period.


### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

## 3.6 Measure 6: AHU 2 SAP Reset

### Overview

Supply air pressure for AHU 2 is set to 1,000 Pa. The AHU 2 supply fan maintains 50 Pa at 100% Speed. Terminal units are a mix of variable and constant volume. VAV terminal units are not controlled by DDC.



**Figure: High duct air pressure setpoint for AHU 2**

### Recommendations for Implementation

Reset fan speed based on OAT and feedback interior space conditions. Minimize fan speed while maintaining air quality and occupant comfort standards.

### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.7 Measure 7: Boiler HWST

#### Overview

Currently the heating water supply temperatures (HWST) on primary and secondary loops are reset based on OAT. Boilers are condensing.

OA	HWS
-30°C	85°C
4.5°C	65°C

18/08/2014, 1:13:43 PM

**Figure: Current HWST reset strategy**

#### Recommendations for Implementation

Reset Primary HWST based on demand for heating at the secondary loops. Reset Secondary HWST based on supply and return temperature differential on each loop.

#### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.8 Measure 8: Heat Pump SWT Reset

#### Overview

Heat pump heating and cooling supply water temperatures (SWT) are reset based on OA. For the majority of the shoulder seasons (0°C to 18°C OAT) slabs are at 22-23°C, whereas the fan coil units are frequently in cooling when OAT is greater than 15°C.

SUMMER HP-2 HP-3		WINTER HP-2 HP-3		SUMMER HP-1 Fan Coil Loop		WINTER HP-1 Fan Coil Loop	
OA	CHWS	OA	HWS	OA	CHWS	OA	HWS
6°C	17°C	-30°C	40°C	6°C	15°C	-30°C	40°C
28°C	12°C	0°C	27°C	20°C	7.3°C	0°C	27°C

18/08/2014, 2:52:25 PM

**Figure: Current heat pump supply water reset strategy**

#### Recommendations for Implementation

Reset FCU supply water temperature based on average FCU control valve position.

Reset Slab SWT base on average mixing valve position. Eliminate heating and cooling conflicts between slabs and FCUs. Operate Heat Pumps at best efficiency point.

## Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.9 Measure 9: DHW Tank Temperature Reset

#### Overview

The domestic hot water tank maintains a constant temperature. Recirculation pumps operate on an occupancy schedule

#### Recommendations for Implementation

The domestic hot water tank temperature may be reduced during the unoccupied and cycled to a purge temperature one hour before the start of the occupancy scheduled.

#### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.10 Measure 10: AHU 1 heat recovery recommissioning

#### Overview

AHU 1 heat recovery pump was observed to be operating with a temperature differential of 0.5° C.




Figure: DDC screenshot of AHU1 heat recovery system

## Recommendations for Implementation

Evaluate heat recovery potential in real-time. Shut off the heat recovery pump systems when potential is low.


## Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### 3.11 Measure 11: Reduce Force Flow Setpoints

#### Overview

Force flow heaters serve stairwells and common areas. Their setpoints are typically 22°C.



**Figure: Typical Force Flow Heater**

## Recommendations for Implementation

Implement an OAT reset for forceflow heater setpoints to eliminate unnecessary heating in the shoulder and cooling seasons.

## Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### ***3.12 Measure 12: Temperature Setpoint Review***

#### **Overview**

There are frequent complaints from occupants about overheating and humidity. Occupants have the opportunity to offset room temperature by several degrees with the thermostats.

#### **Recommendations for Implementation**

Conduct and occupant survey to determine ideal working conditions for each regular resident. Set base temperature setpoints based on survey feedback. Reset occupant offsets to 0°C on a weekly basis.

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### ***3.13 Measure 13: Atrium Relief Fan Recommissioning***

#### **Overview**

Atrium relief air dampers are frequently at a very low position while the fan operates at a high speed.

#### **Recommendations for Implementation**

Operate the relief fan speed to maximize relief damper position. Install an atrium static pressure sensor and maintain building static pressure at an acceptable setpoint.

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.





Figure: Relief fan damper position controlled to fan speed

### 3.14 Measure 14: Load Shedding

#### Overview

There are significant variable loads in the building, including fan coil units and AHU fans.



**Figure: Pulse trend indicates demand may be limited to approximately 150 kW**

#### Recommendations for Implementation

Integrate the electrical demand meter with the DDC and reduce non-essential loads during peak demand events.

#### Evidence of Proper Implementation

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

### **3.15 Measure 17: Integrate Lighting Control to DDC**

#### **Overview**

Lighting is swept-on throughout the building by the Leviton lighting control system, early in the day.

#### **Recommendations for Implementation**

Integrate lighting control to the DDC system. Eliminate the sweep-on feature in all areas with locally controlled switching (non-public areas) Allow occupants to turn on lighting as necessary. Existing sweep-off functions should be maintained and used several times throughout the unoccupied period.

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by providing screenshots of the DDC sequence of operation programming and trends.

## **4.0 Measures Selected for Implementation (Under Other Power Smart programs)**

This section provides an overview of each measure, recommendations for implementation, and the most suitable method for providing evidence of implementation.

### **4.1 Measure 15: T8 Relamping**

#### **Overview**

The majority of lighting in the Library are 32 watt T8 fixtures.

#### **Recommendations for Implementation**

Re-lamp 32 Watt lamps with 25 Watt replacements.

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by written statement from lighting contractor.

### **4.2 Measure 16: LED Retrofit**

#### **Overview**

There are a number of metal halide fixtures throughout the facility.

#### **Recommendations for Implementation**

Replace 250 W skylight flood light and 400 W pole light metal halide fixtures with LED replacements

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by written statement from lighting contractor.

## **5.0 Measures to be considered for Future Implementation**

This section provides an overview of each measure, recommendations for implementation, and the most suitable method for providing evidence of implementation.

### ***5.1 Measure 18: Replace Wireless Thermostats***

#### **Overview**

Wireless thermostats are battery operated, and batteries must be replaced frequently.

#### **Recommendations for Implementation**

Replace battery powered thermostats hardwired or self powered models. New thermostats should be equipped with occupancy sensors and CO2 sensors.

#### **Evidence of Proper Implementation**

The recommended method for verifying that this measure is implemented properly is by providing photographs and a written statement from the controls contractor.

## 6.0 Next Steps – Implementation Phase and Hand-off Phase

### 6.1 Implementation Phase

To continue in the program, the owner is responsible for implementing the selected bundle of measures that pay back in two years or less. Using the *Retrocommissioning Investigation Report* for implementation allows flexibility in how the selected measures are implemented. Options include: utilize in-house building staff, hire the C.Op Provider to implement or provide technical assistance, contract with outside service contractors, or any combination of the above. The *Retrocommissioning Investigation Report* and *Investigation Summary Table* should provide sufficient detail to specify accurate implementation of the measures if handled by in-house staff, contractors or a combination of both.

According to the program agreement, the time period allowed for the Implementation Phase is the “rest of fiscal year + additional year” as measured from completion of the Investigation Phase (could range from 13 to 23 months), with the proviso that the Energy Management Information System (EMIS) must have sufficient time to collect the required baseline data. Therefore for this project, the Implementation phase must be completed by March 31, 2016.

Once implementation is complete, the *Implementation Summary Table* will be submitted to the owner and the program (for approval) as part of the *Retrocommissioning Final Report*.

### 6.2 Hand-off Phase

The Program provides an incentive payment to SES Consulting to follow up after implementation of the selected measures to create the *Retrocommissioning Final Report (Final Report)*. The *Final Report* for the implemented measures includes, but is not limited to: a description of the new or improved sequences of operation, energy savings impact of the measures, requirements for ongoing maintenance and monitoring of the measures, the *Training Outline*, *Training Completion Form* and contact information for SES Consulting, in-house staff and contractors responsible for implementation.

## Appendix A: Investigation Summary Table

#	Measure	Estimated Annual Electric Usage Savings (kWh)	Estimated Annual Electric Usage Savings (\$)	Estimated Annual Electric Demand Savings (\$)	Estimated Annual Gas Savings (GJ)	Estimated Annual Gas Savings (\$)	Estimated Annual Total Savings (\$)	Estimated Implementation Cost (\$)	Simple Payback (years)	Measure life (years)	NPV (\$)	IRR (%)	Description of Finding	Implementer
1	Implement a seasonal reset for switchover temperature to eliminate manual reset. Apply weather predictor to lock out heating in mornings when the afternoon will be hot.	0	\$0	\$0	50	\$643	\$643	\$1,900	3.0	10.0	\$ 3,589	34%	Currently heating cooling switchover is set to OAT of 12°C for the winter. The operator manually changes this based on the time of year. AHUs return air units with heat recovery. DHW is supplied by a supplemental electric heater when the boilers are disabled.	Controls Contractor
2	Reduce scheduled hours to match periods of dense occupancy. Implement optimal start routine using FCUs and radiation as the first stage of heating. This routine will ensure spaces are at an acceptable temperature at the start of the occupied period. Maintain night time setbacks during the unoccupied period.	7,300	\$687	\$0	40	\$515	\$1,202	\$3,500	2.9	10.0	\$ 6,754	34%	The current schedule for AHU 2 and FCUs is from 7 am to 10 pm on average. Fancoil unit fans operate continuously when scheduled.	Controls Contractor
3	Install a duct CO2 sensor in the return air duct of AHU 2. Raise individual space CO2 setpoint to 1,000 ppm. Set return air CO2 setpoint to 800ppm.	2,000	\$188	\$0	40	\$515	\$703	\$3,900	5.5	10.0	\$ 2,097	18%	CO2 setpoints are currently 500 ppm, which is very low. CO2 sensors are located in the majority of spaces, though there is no duct sensor to measure average space values. This may result in stuffiness complaints in unrepresented rooms and low overall setpoints. Many sensors are reading erroneous values, below atmospheric CO2 levels.	Controls Contractor
4	Reset SAT based on average space temperature and RTSP. This will reduce the potential for heating and cooling conflicts between the AHUs and FCUs. Set separate heating and cooling room temperature setpoints for all spaces.	3,800	\$358	\$0	20	\$257	\$615	\$2,400	3.9	10.0	\$ 2,847	26%	During the cooling season the average room temperature was observed to be 17°C. Under these conditions, the AHU 2 supply air temperature setpoint was 40°C, though heating was locked out. AHU 1 maintains a static SAT setpoint.	Controls Contractor
5	Install an occupancy sensor and program a counter algorithm to set back temperature and airflow setpoints unless the space is densely unoccupied. Reduce the schedule and implement an optimal start routine to bring temperature to daytime setback temperature at the start of the occupied period.	32,700	\$3,079	\$0	10	\$129	\$3,207	\$5,200	1.6	10.0	\$ 22,159	62%	The large atrium space has intermittent occupancy and is served by AHU 1, which is enabled 15 hours a day on average. No optimal start program in place.	Controls Contractor
6	Reset fan speed based on OAT and interior space conditions.	19,800	\$1,864	\$0	0	\$0	\$1,864	\$5,500	3.0	10.0	\$ 10,401	34%	Supply air pressure is set for AHU 2 to 1,000 Pa. The AHU 2 supply fan maintains 50 Pa at 100% Speed. Terminal units are a mix of variable and constant volume. VAV terminal units are not controlled by DDC.	Controls Contractor
7	Reset Primary HSWT based on demand for heating at the secondary loops. Reset Secondary HSWT based on supply and return temperature differential on each loop	0	\$0	\$0	50	\$643	\$643	\$3,400	5.3	10.0	\$ 2,089	19%	Currently the heating supply water temperatures (HSWT) on primary and secondary loops are reset based on OAT. Boilers are condensing.	Controls Contractor
8	Reset FCU SWT based on average FCU CV position. Reset Slab SWT base on average mixing valve position. Eliminate heating and cooling conflicts between slabs and FCUs. Operate Heat Pumps at best efficiency point.	5,900	\$555	\$0	0	\$0	\$555	\$2,900	5.2	10.0	\$ 1,838	19%	Heat pump heating and cooling supply water temperatures (SWT) are reset based on OA. For the majority of the shoulder seasons (0°C to 18°C OAT) slabs are at 22-23°C, whereas the fancoil units are frequently in cooling when OAT is greater than 15°C.	Controls Contractor
9	The domestic hot water tank temperature may be reduced during the unoccupied and cycled to a purge temperature one hour before the start of the occupancy scheduled.	400	\$38	\$0	10	\$129	\$166	\$800	4.8	10.0	\$ 619	21%	The domestic hot water tank maintains a constant temperature. Recirculation pumps operate on an occupancy schedule.	Controls Contractor
10	Evaluate heat recovery potential in real-time. Shut off the heat recovery pump systems when potential is low.	2,200	\$207	\$0	0	\$0	\$207	\$950	4.6	10.0	\$ 817	22%	AHU 1 heat recovery pump was observed to be operating with a temperature differential of 0.5° C.	Controls Contractor
11	Implement an OAT reset for forceflow heater setpoints to eliminate unnecessary heating in the shoulder and cooling seasons.	0	\$0	\$0	10	\$129	\$129	\$950	7.4	10.0	\$ 148	14%	Force flow heaters serve stairwells and common areas. Their setpoints are typically 22°C.	Controls Contractor
12	Conduct and occupant survey to determine ideal working conditions for each regular resident. Set base temperature setpoints based on survey feedback. Reset occupant offsets to 0°C on a weekly basis.	1,500	\$141	\$0	20	\$257	\$399	\$2,500	6.3	10.0	\$ 900	16%	There are frequent complaints from occupants about overheating and humidity. Occupants have the opportunity to offset room temperature by several degrees with the thermostats.	Controls Contractor
13	Operate the relief fan speed to maximize relief damper position. Install an atrium static pressure sensor and maintain building static pressure at an acceptable setpoint.	1,800	\$169	\$0	0	\$0	\$169	\$950	5.6	10.0	\$ 496	18%	Atrium relief air dampers are frequently at a very low position while the fan operates at a high speed.	Controls Contractor
14	Integrate the electrical demand meter with the DDC and reduce non-essential loads during peak demand events.	0	\$0	\$1,340	0	\$0	\$1,340	\$6,800	5.1	10.0	\$ 4,634	20%	There are significant variable loads in the building, including fancoil units, AHU fans, and potentially new pump VFDs.	Controls Contractor
17	Integrate lighting control to the DDC system. Eliminate the sweep-on feature in all areas with locally controlled switching (non-public areas) Allow occupants to turn on lighting as necessary. Existing sweep-off functions should be maintained and used several times throughout the unoccupied period.	37,000	\$3,483	\$0	0	\$0	\$3,483	\$11,000	3.2	10.0	\$ 18,714	32%	Lighting is swept-on throughout the building by the Leviton lighting control system, early in the day	Lighting Contractor
		114,400	\$ 10,770	\$ 1,340	250	\$ 3,217	\$ 15,328	\$ 52,650	3.4					